

Spotsylvania County Board of Supervisors February 2018 VDOT Transportation Briefing

Battlefield District, Christopher J. Yakabouski

- Construction No active projects to report on
- Preliminary Engineering
 - o I-95 Exit 126, Route 1 SB onto Southpoint Parkway (UPC 110914)
 - Current schedule has construction beginning in 2021
 - Survey has been completed and preliminary design work is underway

Berkeley District, Kevin W. Marshall

- Construction
 - o Route 606 (Mudd Tavern Road) over I-95 Bridge Replacement & Roadway Improvements East of I-95(UPC 100829/105463)
 - Project awarded to Shirley Contracting. Project Kick-Off meeting held on December 13, 2016
 - Public Hearing took place on April 27, 2017 at River View Elementary School from 5 PM to 7 PM
 - Pardon Our Dust meeting was held on September 18, 2017 at River View Elementary school.
 - Construction started October 2017 and project is scheduled to be completed September 2019
 - Project information can be found at the following link:
 - http://www.virginiadot.org/projects/fredericksburg/route_606_mudd_tavern_road_i 95 overpass replacement and road improvements east of i-95.asp
 - o Route 17/ Route 609 (Thornton Rolling Road) Intersection Improvements (UPC 105893)
 - Intersection improvements include additional turn lanes on Route 17 and Thornton Rolling Road along with the installation of a signal
 - Project was awarded to J.L. Kent & Sons for approximately \$1.6 million
 - Contractor was issued NTP on January 10th
 - E&S measures are complete and the contractor has begun clearing and grubbing
 - Project Information can be found at the following link:
 - http://www.virginiadot.org/projects/fredericksburg/route_17_mills_drive_and_route_609 thornton rolling road and jim morris road intersection improvements.asp
 - Station 8 Safety Enhancements
 - Updated pavement markings were installed in May 2017
 - Pre-construction meeting at Station 8, October 10, 2017
 - All pre-emption equipment has been installed
 - Flashing beacons will be installed this spring

• Preliminary Engineering

- o Route 606 (Mudd Tavern Road) Roadway Improvements West of I-95 (UPC 105464)
 - Citizen Information Meeting held May 20, 2014 for roadway improvements west side of interchange, conceptual designs presented
 - Access management study completed for Route 606 between I95 and Route 1
 - Project approved for funding under SMART Scale
 - Met with Planning Commission on July 20th and sent County an update regarding potential solutions to the access management concerns
 - Project maps were displayed at the Route 606 East Pardon Our Dust Meeting on September 18, 2017. The displays included the connector road between Dan Bell and South Roxbury Mill
 - Public Hearing was held on November 14, 2017 at Thornburg Middle School
 - Project to be advertised for construction December 2019
 - Project information can be found at the following link:
 - http://www.virginiadot.org/projects/fredericksburg/route_606_mudd_tavern_road,_w est of interstate 95.asp

OROUTE 658 (Mount Olive Road) Bridge Replacement (UPC 81501)

- Preliminary Engineering is underway
- Project team met with both Hanover and Spotsylvania County to discuss design alternatives, and Counties would like to see a bridge two lane bridge to accommodate the local industry traffic
- Project was advertised on December 12, 2017 and in the process of being awarded to the selected bidder.
- Public hearing was held October 6, 2016 at The Partlow Ruritan Club from 5 PM to 7 PM

Chancellor District, Timothy J. McLaughlin

- **Construction** No active projects to report on
- Preliminary Engineering
 - o Route 620 (Harrison Road) Reconstruction (UPC 107141)
 - Preliminary Engineering is underway
 - Project scope alternatives discussed at September Transportation Committee Meeting
 - County submitted revenue sharing application to fund ultimate design configuration
 - Current advertisement is Fall 2021

Spotswood Furnace Road Rural Rustic (UPC 110859)

- E&S plan and environmental work has been completed
- Hard surfacing to be completed this spring/early summer

Courtland District, David Ross

- Construction
 - o I-95 Safety Improvements at Route 3 (UPC 107715)
 - Design build project with Branch Civil and WRA
 - Pardon our dust meeting was held June 8, 2017
 - Major traffic shift occurred on December 7, 2017
 - Minor traffic shift in the next couple of weeks (weather permitting) on ramp from WB Rte. 3 to NB I-95 to allow for grading. Majority of focus currently is the slip ramp from SB I-95 to Central Park.
 - Project estimated to be complete in January 2019
- **Preliminary Engineering** No active projects to report on

Lee Hill District, Gary F. Skinner

- **Construction** No active projects to report on
- Preliminary Engineering
 - o Route 17 (Mills Drive) Bridge replacement and Roadway widening (UPC 107140)
 - Project will replace structurally deficient Bridge over 95 and widen Route 17 to four lanes to Hospital Blvd
 - Preliminary Engineering is underway
 - Project funded with Smart Scale and Revenue Sharing funds
 - Public Hearing was held on August 23, 2017 at Lee Hill Elementary School from 5 PM to 7
 PM
 - Current advertisement is Fall 2021

Commonwealth Drive Commuter Parking Lot

- Project to build a new a new Park & Ride lot near Route 1 and Commonwealth Drive
- Lot will have about 700 parking spaces
- Preliminary engineering is on-going
- Public hearing was held on January 11, 2018 at Cedar Forest Elementary School
- Project scheduled to begin construction in 2020

<u>Livingston District, Greg Benton - Chair</u>

- **Construction** No active projects to report on
- Preliminary Engineering
 - Woolfolk Road Rural Rustic (UPC 110859)
 - E&S plan and environmental work has been completed
 - Hard surfacing to be completed this spring/summer
 - o Route 731 (Mount Holly Drive) Rural Rustic (UPC 110722)
 - Preliminary Design and environmental work is underway

Salem District, Paul D. Trampe - Vice Chair

- Construction No active project to report on
- **Preliminary Engineering** No active projects to report on

VDOT Administered Studies:

- Strategically Targeted and Affordable Roadway Solutions (STARS) I95 Northbound at US1 (Exit 126)
 - o Project kick-off meeting was held on September 25, 2017
 - Study to look at affordable ways to address the NB Route 1 to NB 95 traffic concerns
 - o Study to be completed for potential SMART SCALE project submittal

Maintenance Items:

- Benchmark Road over Massaponax Creek
 - Emergency pipe replacement to replace a triple line 13' x 8' corrugated metal arch pipes with a triple 12' x 10' box culvert. The road was closed on February 12th and will remain closed until the replacement can be completed.
 - O An emergency contract is currently being developed and our goal is to begin work within a month.
 - We plan to incentivize the contract to expedite the work.
 - Currently we anticipate the construction taking approximately 12 weeks once the contractor has mobilized and prepared the site.
- 2018 Resurfacing locations see attached

Maintenance request/concerns can be reported by phone at 1-540-899-4300 or via the web at https://my.vdot.virginia.gov/

Contacts for questions or concerns:

Sean Nelson, P.E. Fredericksburg Resident Engineer (540) 899-4447 Sean.Nelson@ydot.virginia.gov

Kyle Bates, EIT Assistant Residency Administrator - Maintenance (540) 654-3181 Kyle.Bates@vdot.virginia.gov David Beale, P.E. Area Land Use Engineer (540) 654-1973 David.Beale@ydot.virginia.gov

Rick Spurlock Project Engineer (540) 899-4538

Richard.Spurlock@VDOT.Virginia.gov