

# **Spotsylvania County Board of Supervisors June 2018 VDOT Transportation Briefing**

#### Battlefield District, Christopher J. Yakabouski

- **Construction** No active projects to report on
- Preliminary Engineering
  - o I-95 Exit 126, Route 1 SB onto Southpoint Parkway (UPC 110914)
    - Current schedule has construction beginning in 2021
    - Survey has been completed and preliminary design work is underway
  - o Route 1 Bus. Lafayette Blvd. turn lane ext. at Harrison Rd (UPC 110913)
    - Preliminary design scheduled to begin this summer
    - Current advertisement is winter 2021
  - Route 636 208/Hood Drive Intersection improvements (UPC 110987)
    - Preliminary design scheduled to begin summer of 2019
    - Current advertisement is winter 2023

#### Berkeley District, Kevin W. Marshall

- Construction
  - Route 606 (Mudd Tavern Road) over I-95 Bridge Replacement & Roadway Improvements East of I-95(UPC 100829/105463)
    - Project awarded to Shirley Contracting. Project Kick-Off meeting held on December 13, 2016
    - Construction started October 2017 and project is scheduled to be completed September 2019
    - Setting of bridge beams over 95 has been completed
    - Project information can be found at the following link:
      - http://www.virginiadot.org/projects/fredericksburg/route\_606\_mudd\_tavern\_road\_i 95 overpass replacement and road improvements east of i-95.asp
  - o Route 17/ Route 609 (Thornton Rolling Road) Intersection Improvements (UPC 105893)
    - Intersection improvements include additional turn lanes on Route 17 and Thornton Rolling Road along with the installation of a signal
    - Project was awarded to J.L. Kent & Sons for approximately \$1.6 million
    - Intermediate lift of asphalt scheduled to start this week weather permitting.
    - Signal poles to be set by July
    - Project Information can be found at the following link:
      - http://www.virginiadot.org/projects/fredericksburg/route\_17\_mills\_drive\_and\_route\_609\_thornton\_rolling\_road\_and\_jim\_morris\_road\_intersection\_improvements.asp
  - Route 658 (Mount Olive Road) Bridge Replacement (UPC 81501)
    - Project awarded to Fielder's Choice for approximately \$1.7 million
    - Preconstruction meeting was held on April 5, 2018
    - Contractor has mobilized and started work

- Preliminary Engineering
  - o Route 606 (Mudd Tavern Road) Roadway Improvements West of I-95 (UPC 105464)
    - Citizen Information Meeting held May 20, 2014 for roadway improvements west side of interchange, conceptual designs presented
    - Access management study completed for Route 606 between I95 and Route 1
    - Project approved for funding under SMART Scale
    - Met with Planning Commission on July 20th and sent County an update regarding potential solutions to the access management concerns
    - Project maps were displayed at the Route 606 East Pardon Our Dust Meeting on September 18, 2017. The displays included the connector road between Dan Bell and South Roxbury Mill
    - Public Hearing was held on November 14, 2017 at Thornburg Middle School
    - Project to be advertised for construction December 2019
    - Project information can be found at the following link:
      - http://www.virginiadot.org/projects/fredericksburg/route\_606\_mudd\_tavern\_road,\_w est\_of\_interstate\_95.asp
    - Public hearing for the connector road north of Route 606 between South Roxbury Mill and Dan Bell was held May 23<sup>rd</sup>. Twenty-one citizens attended. Comments are being reviewed

### Chancellor District, Timothy J. McLaughlin

- Construction
  - Spotswood Furnace Road Rural Rustic (UPC 110859)
    - E&S plan and environmental work has been completed
    - Work on this project is underway
    - Hard surfacing to be completed this summer
- Preliminary Engineering
  - o Route 620 (Harrison Road) Reconstruction (UPC 107141)
    - Preliminary Engineering is underway
    - Project scope alternatives discussed at September Transportation Committee Meeting
    - County submitted revenue sharing application to fund ultimate design configuration
    - Current advertisement is Fall 2021
  - Old Plank at Ashleigh Park right turn lane (UPC 110898)
    - Survey work underway
    - Current advertisement is Fall 2021

#### **Courtland District, David Ross**

- Construction
  - o I-95 Safety Improvements at Route 3 (UPC 107715)
    - Design build project with Branch Civil and WRA
    - Slip ramp to Central Park scheduled to open this week
    - Project estimated to be complete in January 2019
- **Preliminary Engineering** No active projects to report on

#### Lee Hill District, Gary F. Skinner

- Construction
  - Benchmark Road over Massaponax Creek
    - Emergency project to replace a triple line 13' x 8' corrugated metal arch pipes with a triple 12' x 10' box culvert has been completed and the road has been re-opened to traffic.
- Preliminary Engineering
  - o Route 17 (Mills Drive) Bridge replacement and Roadway widening (UPC 107140)
    - Project will replace structurally deficient Bridge over 95 and widen Route 17 to four lanes to Hospital Blvd
    - Preliminary Engineering is underway
    - Project funded with Smart Scale and Revenue Sharing funds
    - Current advertisement is Fall 2021
  - Commonwealth Drive Commuter Parking Lot
    - Project to build a new a new Park & Ride lot near Route 1 and Commonwealth Drive
    - Lot will have about 700 parking spaces
    - Preliminary engineering is on-going
    - Public hearing was held on January 11, 2018 at Cedar Forest Elementary School
    - Project scheduled to begin construction in 2020
  - Route 1 NB turn lane extension at Southpoint Parkway
    - Project to extend the left turn lanes from Route 1 NB to Southpoint Parkway has been completed

## Livingston District, Greg Benton - Chair

- **Construction** No active projects to report on
- Preliminary Engineering
  - o Woolfolk Road Rural Rustic (UPC 110859)
    - E&S plan and environmental work has been completed
    - Drainage work to begin this summer
    - Hard surfacing to be completed late summer
  - o Route 731 (Mount Holly Drive) Rural Rustic (UPC 110722)
    - Preliminary hydraulic Design and environmental work complete
    - Work to grade ditches and replace culverts to begin this summer
    - Hard surfacing to be completed later this summer

#### Salem District, Paul D. Trampe - Vice Chair

- Construction No active project to report on
- **Preliminary Engineering** No active projects to report on

### **VDOT Administered Studies:**

- Strategically Targeted and Affordable Roadway Solutions (STARS) I95 Northbound at US1 (Exit 126)
  - Study to look at affordable ways to address the NB Route 1 to NB 95 traffic concerns
  - o Study to be completed for potential SMART SCALE project submittal
  - Concepts discussed at Transportation Committee on May 10<sup>th</sup>

# Maintenance request/concerns can be reported by phone at 1-540-899-4300 or via the web at https://my.vdot.virginia.gov/

## **Contacts for questions or concerns:**

Sean Nelson, P.E. Fredericksburg Resident Engineer (540) 899-4447

Sean.Nelson@vdot.virginia.gov

Kyle Bates, EIT Assistant Residency Administrator - Maintenance (540) 654-3181

Kyle.Bates@vdot.virginia.gov

David Beale, P.E.

Area Land Use Engineer

(540) 654-1973

David.Beale@vdot.virginia.gov

Rick Spurlock Project Engineer (540) 899-4302

Richard.Spurlock@VDOT.Virginia.gov