# CIP Updates and General Government Work Space Discussion

Department of Utilities/Public Works September 25, 2018

# Animal Shelter Expansion and Renovation

Key Event	Action Date	CIP Budget
Study to develop options and preliminary design	FY2015 Budget	\$130,000
Preliminary design	FY 2016 Budget	\$195,901 added to budget for preliminary design
Project scope finalized *11,000 sq. ft. addition And renovation	FY 2017 Budget	\$3,464,099 added to budget for final design/construction in
Renovation and expansion	FY2019 Budget	FY17 and \$1,883,646 additional in FY19

## Animal Shelter Expansion and Renovation

#### **Bid Results**

Low Range	High Range
\$5.93 million	\$7.51 million

#### RAW DATA BIDS HAVE NOT BEEN VERIFIED AS RESPONSIBLE OR RESPONSIVE

Total Budgeted to Date: \$5,673,646 Current Project Balance: \$5.25M

# General Government Projected Work Space Needs

Current Estimated Usable Square Feet	2032 Work Space Needs (2013 Plan)	Internal Survey 2048
100,000 sq. ft.	125,000 sq. ft.	130,000 sq. ft.

#### Not Included:

- Public Safety
- Utilities/Public Works
- County Attorneys Office
- Courts
- Voter Registrar
- Health department
- Parks and Rec
- Large meeting rooms identified in the 2013 study

#### Work Space Discussions Timeline

- October, 2013: Identified future needs for general government
- February, 2018: CIP update including general work space needs discussion
- March, 2018: CIP follow-up to Board
- May 2018: Internal survey completed to validate 2013 study
- May 2018: Board Retreat discussion

## Courthouse Stabilization And Old Sheriffs Office Demolition

- Negotiated low bid: \$1,019,988
- Within the expected budget range
- Consent agenda October, 2018
- Demolition work to begin November/December
  - minimize any impact on the Christmas Parade

## Judicial Center Expansion and Renovation

- Project Includes
  - 38,000 sq. ft. Courthouse Expansion
  - Light renovations to existing spaces
  - Updated HVAC and lighting
- Final briefing conducted with Sheriff and Judges
- Bid opening expected December/January time frame
- Currently on track to be within budget
- Project requires relocation of Museum Annex
  - February, 2019

#### Museum Annex Relocation

- Museum annex currently in Court Building C
  - Must move by February 2019
- Potential Relocation
  - Merchants Square (authorized 5/09/2017)
    - Complete up-fit for museum \$50,000
  - Lick Run Community Center
    - Conversion of unused onsite buildings
      - \$150,000 -\$350,000
    - Potential of community center conversion to museum
      - Museum relocated from Merchants Square

## Merchants Square


#### What is the desired use of the first floor?

- Museum Annex slated for unfinished area
  - Conversion placed on hold
  - Creates need for additional office space (< 5 years)</li>
- Office Space use first floor
  - Complete upfit of unfinished area (10 years)
    - Spotsylvania County Museum/Willow Run remain 1st floor
  - Complete Rework (15 years)
    - Move the Museum to Lick Run Community Center
    - Loss of Willow Run Marketing Space

## Merchants Square

- Funding Balance: \$625,000
  - (included some museum display equipment)
- \$150,000
  - Open space format (25 to 30 cubicles)
  - carpet, drop ceiling, lighting, blinds, drop sprinkler heads
- \$400,000
  - Upgrade to some private offices/office flex/workstations
- Rework of first floor
  - Any office use, additional space created by foyer reuse
  - \$1.5 million
- Backup Power Generation: \$600,000 (loss of 3 parking spaces)
- Furniture Not Included: \$250,000 to \$500,000 estimated

## Merchants Square



Power backup: \$600,000

Furniture: \$250,000 to \$500,000

#### Marshall Center

- Minimum Improvement Plan
  - (No additional office space created)
  - HVAC: As-is replacement/Two Season System
  - Replace outdated load center
  - Upgrade LED lighting throughout
  - Renovate upstairs bathrooms and associated supply piping
  - Replace various ceiling grids
  - Remove lockers

#### Marshall Center

- Minimal Improvement Plan Estimated Cost
  - \$3.5 million (on-call contract consultation)
- Current Building CIP
  - \$350,000 in FY21
  - \$5.5 million in FY23
- Additional cost options
  - Power backup: \$500,000
  - Furniture and fixtures based on use

#### Marshall Center

