



**Spotsylvania County Board of Supervisors
March 2019 VDOT Transportation Briefing**

Battlefield District, Christopher J. Yakabowski

- **Construction** – No active projects to report on
- **Preliminary Engineering** –
 - **I-95 Exit 126, Route 1 SB onto Southpoint Parkway (UPC 110914)**
 - Funding source: Smart Scale
 - Current schedule has construction beginning in 2021
 - Survey has been completed and preliminary design work is underway – 40% plans due mid-March 2019
 - Public hearing is scheduled for next Tuesday, March 19 from 5:00-7:00pm at Spotswood Elementary School, 400 Lorraine Ave, Fredericksburg
 - **Route 711 Southpoint Parkway crossover conversion (UPC 109516)**
 - Funding source: HSIP
 - Preliminary design is underway
 - Project is being developed with UPC 110914 (above) and will be advertised with it.
 - **Route 1 Bus. Lafayette Blvd. turn lane ext. at Harrison Rd (UPC 110913)**
 - Funding source: HSIP, CMAQ
 - Preliminary design underway
 - Willingness to hold Public Hearing has been posted and will expire on March 27
 - Current advertisement is winter 2021
 - **Route 636 208/Hood Drive Intersection improvements (UPC 110987)**
 - Funding source: Smart Scale, CMAQ
 - Field survey work has been completed
 - Preliminary design scheduled to begin summer of 2019
 - Current advertisement is winter 2023

Berkeley District, Kevin W. Marshall

- **Construction** –
 - **Route 606 (Mudd Tavern Road) over I-95 Bridge Replacement & Roadway Improvements East of I-95(UPC 100829/105463)**
 - Funding source: SGR, Revenue Sharing, Secondary
 - Project under construction by Shirley Contracting.
 - Traffic switched to new bridge mid-October
 - Grading and pipe installation ongoing as weather permits
 - Existing bridge demolition anticipated to be complete this month
 - Project information can be found at the following link:
 - http://www.virginiadot.org/projects/fredericksburg/route_606_mudd_tavern_road_i-95_overpass_replacement_and_road_improvements_east_of_i-95.asp

- **Route 658 (Mount Olive Road) Bridge Replacement (UPC 81501)**
 - Funding source: SGR
 - Project awarded to Fielder's Choice for approximately \$1.7 million
 - Bridge abutments are complete
 - Contractor tracking for a summer completion
- **Preliminary Engineering**
 - **Route 606 (Mudd Tavern Road) Roadway Improvements West of I-95 (UPC 105464)**
 - Funding source: Smart Scale, Revenue Sharing
 - Access management study completed for Route 606 between I95 and Route 1
 - R/W phase has been authorized and NTP has been issued on Connector Road and 606.
 - Project to be advertised for construction December 2019
 - Project information can be found at the following link:
 - http://www.virginiadot.org/projects/fredericksburg/route_606_mudd_tavern_road,_west_of_interstate_95.asp

Chancellor District, Timothy J. McLaughlin

- **Construction –**
 - **Spotswood Furnace Road Rural Rustic (UPC 110859)**
 - Funding source: County funds
 - E&S plan and environmental work has been completed
 - Prep work on this project is complete
 - Hard surfacing will be completed this spring.
- **Preliminary Engineering –**
 - **Route 620 (Harrison Road) Reconstruction (UPC 107141)**
 - Funding source: Revenue Sharing
 - Hydraulic design underway.
 - Public Hearing late 2019
 - Current advertisement is Fall 2021
 - **Old Plank at Ashleigh offset right turn lane (UPC 110898)**
 - Funding source: HSIP
 - Preliminary design underway
 - Current advertisement is Fall 2021

Courtland District, David Ross

- **Construction –**
 - **I-95 Southbound River Crossing (UPC 101595)**
 - Funding source: Smart Scale, RSTP, Interstate
 - Construct three new I-95 southbound lanes in the current median of I-95 for through traffic and convert existing southbound general-purpose lanes to collector-distributor lanes.
 - Construction by Wagman Heavy Civil ongoing

- **Preliminary Engineering –**
 - **I-95 Northbound River Crossing (UPC 105510)**
 - Construct CD Lanes and Bridges on Northbound I-95 over Rappahannock River from Exit 130 (RTE 3) to Exit 133 (RTE 17). Interchange improvements at Exit 133.

Lee Hill District, Gary F. Skinner

- **Construction –** No active projects to report on
- **Preliminary Engineering –**
 - **Route 17 (Mills Drive) Bridge replacement and Roadway widening (UPC 107140)**
 - Funding source: Smart Scale, Revenue Sharing
 - Project will replace structurally deficient Bridge over 95 and widen Route 17 to four lanes to Hospital Blvd
 - Right of Way NTP expected in the next 60 days.
 - Current advertisement is Fall 2021
 - **Commonwealth Drive Commuter Parking Lot UPC 109474**
 - Funding source: Smart Scale
 - Project to build a new a new Park & Ride lot near Route 1 and Commonwealth Drive
 - Lot will have about 700 parking spaces
 - Preliminary engineering is on-going
 - Public hearing was held on January 11, 2018 at Cedar Forest Elementary School
 - RW Notice to proceed for total take parcel has been issued. NTP for partial take parcels expected April 2019
 - Project scheduled to begin construction in 2020

Livingston District, Greg Benton - Chair

- **Construction**
 - **Woolfolk Road Rural Rustic (UPC 110859)**
 - Funding source: County funds
 - E&S plan and environmental work has been completed
 - Drainage work to begin this summer
 - Hard surfacing will be completed this spring.
 - **Route 731 (Mount Holly Drive) Rural Rustic (UPC 110722)**
 - Funding source: SSYP
 - Preliminary hydraulic Design and environmental work complete
 - Work to grade ditches and replace culverts Tuesday Oct. 09 (weather permitting)
 - Hard surfacing performed in November. Final seal coat will be completed this spring.
- **Preliminary Engineering**
 - **Dovey Road Rural Rustic (UPC 110861)**
 - Funding source: County funds
 - E&S plan and environmental work has been completed
 - Drainage work and grading started March 5 and is ongoing
 - Hard surfacing will be completed this spring (following Woolfolk)

- **Sullivan Road Rural Rustic (UPC 110860)**
 - Funding source: County fund
 - Preliminary hydraulic Design and environmental work complete
 - Drainage work and grading to begin this spring/early summer
 - Hard surfacing will be completed later this year (weather permitting)
- **Mastin Lane Rural Rustic (UPC 110860)**
 - Funding source: County funds
 - Preliminary hydraulic Design and environmental work complete
 - Drainage work and grading to begin this spring
 - Hard surfacing will be completed this spring (following Dovey)

Salem District, Paul D. Trampe - Vice Chair

- **Construction** – No active project to report on
- **Preliminary Engineering** – No active projects to report on

VDOT Administered Studies:

- **Strategically Targeted and Affordable Roadway Solutions (STARS) – I95 Northbound at US1 (Exit 126)**
 - Study to look at affordable ways to address the NB Route 1 to NB 95 traffic concerns has been completed and resulted in a Smart Scale project submittal.
- **Strategically Targeted and Affordable Roadway Solutions (STARS) – US1 From Mine Road to Market Street**
 - Study to look at affordable ways to identify improvements to safety and operation in the corridor.

Maintenance Activities:

- **Beauclaire Subdivision – Cross pipe at Signal Corps Drive**
 - Pipe installation and associated ditching complete and the road has been reopened to traffic.
 - Paving in the area of the pipe installation this spring/early summer

Maintenance request/concerns can be reported by phone at 1-540-899-4300 or via the web at <https://my.vdot.virginia.gov/>

Contacts for questions or concerns:

Lynne Keenan
Fredericksburg Residency Administrator
(540) 899-4447
lynne.keenan@vdot.virginia.gov

David Beale, P.E.
Area Land Use Engineer
(540) 654-1973
David.Beale@vdot.virginia.gov

Kyle Bates, EIT
Assistant Residency Administrator - Maintenance
(540) 654-3181
Kyle.Bates@vdot.virginia.gov

Rick Spurlock
Project Engineer
(540) 899-4302
Richard.Spurlock@VDOT.Virginia.gov